From: Scott Perry
To: Bruce Zook
Cc: daniel.pence@suez-na.com; DaCruz, Pedro
Subject: RE: UV system- Control Program Improvements for Colorado Springs Utilities (Suez)
Date: Tuesday, June 05, 2018 9:00:23 AM

[External Email - Be careful! DO NOT open attachments or click links from unknown senders or unexpected email.]

Bruce,
I spoke to Suez last week. They said we can do the controls upgrade you are looking for but it isn't as simple as it seems. I am copying Daniel Pence with Suez on this email and he is in charge of the group that will generate the quote for the controls upgrade you are looking for. I should have something for you this week. Thanks for your patience.

Scott Perry
MISCOwater
651 Corporate Circle, #100
Golden, CO 80401
303-309-6150
720-491-7400 cell
sperry@miscowater.com

From: Bruce Zook [mailto:bzook@csu.org]
Sent: Tuesday, June 05, 2018 8:28 AM
To: Scott Perry <sperry@miscowater.com>
Subject: RE: UV system- Control Program Improvements for Colorado Springs Utilities (Suez)

Please confirm that you received this. I need to get this moving. I'm starting to push a month now with no action that I can see.

Make it a great day

Bruce Zook
Project Manager
Colorado Springs Utilities- Wastewater Treatment Department
(719) 668-8250 - office
(719) 896-6860 - cell

From: Bruce Zook
Sent: Friday, June 01, 2018 9:07 AM
To: 'Scott Perry' <sperry@miscowater.com>
Subject: FW: UV system- Control Program Improvements for Colorado Springs Utilities (Suez)

I wondered if you had the ability to help move this request along a little bit.

I had a conversation with Michael Bernhart at Suez the week of May 11. It triggered the email train below. I sent the request to him 3 weeks ago to consider some changes that we would like to make. If they are not feasible or if Suez feels they would not be in our best interest then I would like to know why. We would like Suez to work with us to implement the changes requested (I expect they already have this in the current programming they have for their new systems they install) and have no problem paying them for their efforts.

But as you can see, I feel like we are stuck. I got a response that simply relayed a concern that I do not feel is valid and Michael said he needed to check with R&D. I understand that they need to make sure the requested changes are sound but I feel 3 weeks is ample time to do so. Can you help move this along?

I look forward to hearing from you.

Make it a great day

Bruce Zook
Project Manager
Colorado Springs Utilities- Wastewater Treatment Department
(719) 668-8250 - office
(719) 896-6860 - cell

From: Bruce Zook
Sent: Tuesday, May 29, 2018 12:51 PM
To: 'Bernhart, Michael R' <Michael.Bernhart@suez-na.com>
Cc: Eric Lindgren <elindgren@csu.org>; Gary Marshall <gmarshall@csu.org>
Subject: RE: UV system- Control Program Improvements for Colorado Springs Utilities

The UV dose is generally defined by the following equation:

$$D = I \times t \qquad (1)$$

where D = UV dose, mW•s/cm²

I = intensity of UV light, mW/cm²

t = exposure time, s

This kind of confirmed what I was thinking. The exposure time could vary with the channel depth, but that can be compensated by increasing the intensity. The exposure time and intensity are inversely proportional so a 1% change in channel flow volume (LxWxD) would mean a 1.1% increase in intensity. It seems that this would be extremely easy to program.

I too saw that the channel is stepped down, but the depth of water is not increased by the amount of the step. The level of the water at the surface decreases also. The depth of water at the back end of the channel is about 2-3 inches more than the front end. You fully modeled the flow

characteristics at the time of design so the depths are known at each bank and various flow rates. The depth at the last bank is deeper only to overcome pressure drop in flowing past the previous banks in the channel- the pressure drop is proportional to flow.

Maybe I am oversimplifying this but I think you have already modeled the flow dynamics and you have an existing algorithm to compute the intensity output. It should be very simple to build in the appropriate factor for the different banks based on the bank online. In fact, if you have not already done so I would be surprised because you had to do that in order to properly set the intensity for the first 2 banks when they are required to run. I would be very curious to understand how this is a consideration when it is the lead bank but not if it is the lag bank, it seems to me that calculation is identical.

I look forward to your response.

Make it a great day

Bruce Zook
Project Manager
Colorado Springs Utilities- Wastewater Treatment Department
(719) 668-8250 - office
(719) 896-6860 - cell

From: Bernhart, Michael R [mailto:Michael.Bernhart@suez-na.com]
Sent: Tuesday, May 29, 2018 9:14 AM
To: Bruce Zook <bzook@csu.org>; michael.bernhart@suez.com
Subject: RE: UV system- Control Program Improvements for Colorado Springs Utilities

[External Email - Be careful! DO NOT open attachments or click links from unknown senders or unexpected email.]

Bruce,

I am told the change you would like to see could change levels of disinfection since you have a stepped channel. The module on the influent side of the channel is 5 inches higher than the effluent module. To get a deeper explanation I need R&D to look at this. He has been out on another project but will see if he has returned.

Michael Bernhart
Manager, Field Services
Purification & Disinfection Systems
aquaray®, aquasource® & ozonia® products
Water Technologies & Solutions

Tel: 201.676.2567
Mob: 201.294.3994

SUEZ Treatment Solutions Inc.
600 Willow Tree Rd.
Leonia, NJ 07605
www.suezwatertechnologies.com
Twitter : @suezWATERTECH

From: Bruce Zook <bzook@csu.org>
Sent: Tuesday, May 29, 2018 11:06 AM
To: michael.bernhart@suez.com
Subject: RE: UV system- Control Program Improvements for Colorado Springs Utilities

It has been more than 2 weeks so hopefully you guys have been able to consider this more thoroughly by now and have an idea of a workable solution. I would love to hear from you.

Make it a great day

Bruce Zook
Project Manager
Colorado Springs Utilities- Wastewater Treatment Department
(719) 668-8250 - office
(719) 896-6860 - cell

From: Bruce Zook
Sent: Tuesday, May 15, 2018 11:32 AM
To: 'michael.bernhart@suez.com' <michael.bernhart@suez.com>
Subject: RE: UV system- Control Program Improvements for Colorado Springs Utilities

I only wanted to confirm that you received this, nothing else. Thank you.

Make it a great day

Bruce Zook
Project Manager
Colorado Springs Utilities- Wastewater Treatment Department
(719) 668-8250 - office
(719) 896-6860 - cell

From: Bruce Zook
Sent: Friday, May 11, 2018 9:18 AM
To: 'michael.bernhart@suez.com' <michael.bernhart@suez.com>
Cc: Eric Lindgren <elindgren@csu.org>; Gary Marshall <gmarshall@csu.org>

Subject: UV system- Control Program Improvements for Colorado Springs Utilities

It was good to talk to you yesterday. I apologize for not getting this out yesterday but you know how things go sometimes.

To follow up with our conversation, above is the descriptive summary for our system. To summarize, here is what we would like to accomplish:

1. The ability to run any one of the 3 banks in a specific channel as the lead. We see several benefits to this:
    a. We can equalize run time on the power supplies to the banks. As it is now one bank is taking over 80% of the run load and the power supplies in the first two banks (3 banks per channel) are going to need to be replaced well ahead of their full use.
    b. We can equalize run times on the bulbs. Again one bank is being heavily used and we are getting good use from those bulbs. The second to come on will be replaced based on the # of strikes, not hours, and the third bank (first in the flow path) see almost no use. In order to move the bulbs it is a major event and challenging to track the bulb location in the existing program.
    c. Similar to a) and b) above the air conditioners on the power supply cabinets are also loaded very differently and the AC on the lead bank are failing at a much higher rate. It would make it much easier to operate if we could select one of the other banks to be the lead if it was operating more reliably. This would allow us to fix any operational issues without missing a beat. I am told now that this is a cumbersome manual activity.
2. We would like to be able to change the setting where a second unit comes on. I am told not that does not occur until the lead bank reaches 100%. Considering the heat load and the degradation of the AC units on the power supplies we would like to be able to set this ourselves. There are times that we would like to reduce this to 80% or maybe down as low as 70% based on run condition of the equipment. It seems like we should be allowed this operational flexibility.
3. Ability to download bulb run times and strikes from the control system. I am told that right now the only means we have to do this is by walking through the local control panels and writing down the values. This is a limitation in our asset management program.

I look forward to hearing back from you as to the potential improvements you can help us with on our control system. All of it is based on increasing reliability and getting maximum life out of the assets. We understand that some of this may mean that the system operates below its maximum efficiency but operation cost is not dependent solely on the cost of power fed to the unit.

I look forward to your response.

Make it a great day

Bruce Zook
Project Manager
Colorado Springs Utilities- Wastewater Treatment Department

(719) 668-8250 - office
(719) 896-6860 - cell

CONFIDENTIALITY NOTICE - This email transmission, and any documents, files or previous email messages attached to it, may contain information that is legally privileged or otherwise confidential to include customer and business information. If you are not the intended recipient, or an authorized person for the intended recipient, you are hereby notified that any disclosure, copying or distribution of this information, or any action taken in reliance on the information contained within this email, is strictly prohibited. If you have received this email message in error, please notify the sender and then delete the message (and any attachments) from your computer and/or network. Thank you.
CONFIDENTIALITY NOTICE - This email transmission, and any documents, files or previous email messages attached to it, may contain information that is legally privileged or otherwise confidential to include customer and business information. If you are not the intended recipient, or an authorized person for the intended recipient, you are hereby notified that any disclosure, copying or distribution of this information, or any action taken in reliance on the information contained within this email, is strictly prohibited. If you have received this email message in error, please notify the sender and then delete the message (and any attachments) from your computer and/or network. Thank you.